



SEPTEMBER 2011 PROGRESS REPORT

ANNISTON PCB SITE

(DOCKET NO. CV-02-PT-0749-E)

ANNISTON, ALABAMA

USEPA I.D. No. ALD 004 019 048

Submitted For:

Solutia Inc. and Pharmacia Corporation
702 Clydesdale Avenue
Anniston, Alabama 36201

October 7, 2011



October 7, 2011

Solutia Inc.
702 Clydesdale Avenue
Anniston, Alabama 36201 USA
+1.256.231.8400 *phone*
+1.256.231.8553 *fax*
www.solutia.com

SENT VIA FEDERAL EXPRESS

Ms. Pamela J. Langston Scully, P.E.
Remedial Project Manager
United States Environmental Protection Agency
Anniston PCB Site Project Office
902 Noble Street
Anniston, AL 36201

**RE: September 2011 Progress Report
Anniston PCB Site (Docket No. CV-02-PT-0749-E)
Anniston, Alabama**

Dear Ms. Langston Scully:

Please find enclosed eight (8) hard copies and ten (10) electronic copies of the September 2011 Progress Report for the Partial Consent Decree between Solutia Inc., Pharmacia Corporation and the United States Environmental Protection Agency entered by the United States District Court for the Northern District of Alabama on August 4, 2003. This report describes the work performed, unanticipated issues encountered, and analytical data received during the reporting period of September 1, 2011 through September 30, 2011. The report also describes upcoming developments anticipated for the months of October and November 2011.

If you should have any questions concerning this matter or need additional information, please call me at (256) 231-8404.

Sincerely,

A handwritten signature in blue ink, appearing to read "E. Macolly", with a long, sweeping horizontal line extending to the right.

E. Gayle Macolly
Manager, Remedial Projects
Solutia Inc.

Attachments

cc: Mr. Jeffery W. Kitchens (ADEM)
Mr. G. Douglas Jones, Esq.
Mr. Thomas Dahl
Ms. Delores J. Simmons, Esq.

TABLE OF CONTENTS

<u>SECTION</u>	<u>PAGE</u>
1.0 INTRODUCTION	1
2.0 WORK PERFORMED DURING REPORTING PERIOD	2
2.1 GENERAL CD ACTIVITIES.....	2
2.1.1 <i>Administrative Submittals</i>	2
2.1.2 <i>General Activities</i>	2
2.2 OPERABLE UNIT 1/OPERABLE UNIT 2 (OU-1/OU-2) RESIDENTIAL PROGRAM.....	2
2.2.1 <i>General</i>	2
2.2.2 <i>Residential Surface Sampling Program</i>	3
2.2.2.1 Residential Sampling Access	3
2.2.2.2 Residential Sampling Activities	3
2.2.3 <i>Residential Removal Properties Program</i>	4
2.2.3.1 Residential Removal Access	4
2.2.3.2 Residential Removal Activities	4
2.3 OU-1/OU-2 NON-RESIDENTIAL PROGRAM	5
2.4 11 TH STREET DITCH.....	5
2.5 OPERABLE UNIT 3 (OU-3)	6
2.6 OPERABLE UNIT 4 (OU-4)	6
2.7 INTERIM MEASURES	7
2.8 TECHNICAL ASSISTANCE PLAN GRANT (TAPG).....	8
2.9 COMMUNITY ADVISORY GROUP (CAG).....	8
2.10 ANNISTON COMMUNITY EDUCATION FOUNDATION (ACEF).....	8
3.0 WORK SCHEDULED	9

TABLE OF CONTENTS (continued)

TABLES

Table 1 – Partial Consent Decree Submittal Schedule

Table 2 – Residential Program Summary

Table 3 – Property Status for Residential Properties with Greater Than 1 ppm PCBs Results for Surface Composite Samples in Evaluation Areas 1 – 35

Table 4 – Property Status for Residential Properties with Greater than 1 ppm PCBs and Less than 400 ppm Lead Results for Surface Composite Samples in Zone A

Table 5 – Property Status for Residential Properties with Greater than 1 ppm PCBs and Less than 400 ppm Lead Results for Surface Composite Samples in Zone B

1.0 INTRODUCTION

This monthly progress report has been prepared in accordance with the requirements of the Partial Consent Decree (CD) (Docket No. CV-02-PT-0749-E) between the United States Environmental Protection Agency (EPA), Solutia Inc. (Solutia), and Pharmacia Corporation (Pharmacia) entered by the United States District Court for the Northern District of Alabama (the Court) on August 4, 2003. The CD was issued under Sections 106, 107, and 113(g)(2) of the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA), 42 U.S.C. §§9606, 9697, §9613(g)(2). The CD provides for the performance of studies and response work by Solutia and Pharmacia at the Anniston PCB Site (Site) as defined by the CD. Solutia and Pharmacia, with Monsanto performing work on behalf of Pharmacia, are referred to as “P/S” in the subsequent sections of this report.

In accordance with Appendix A Section XIII (47), Appendix B Task 2, and Appendix G Section VI (2.5) of the CD, this report describes the work performed during the period of September 1 through September 30, 2011, including actions taken, unanticipated issues, if applicable, and analytical data received during the reporting period. This report also describes upcoming developments anticipated over the next two months, including scheduled dates of actions to be performed and planned resolutions of past or anticipated problems, if applicable.

2.0 WORK PERFORMED DURING REPORTING PERIOD

2.1 General CD Activities

2.1.1 Administrative Submittals

A CD submittal schedule for the Site that includes this reporting period's submittals and/or submittals awaiting approval or response is included as Table 1. The schedule includes the dates that documents were submitted to the EPA and the dates that approvals or comments were received from the EPA.

2.1.2 General Activities

The Screening Level Ecological Risk Assessment (SLERA) for the residential and non-residential portions of Operable Unit (OU)-1/OU-2 of the Anniston PCB Site (dated December 23, 2005) was submitted to the EPA on January 9, 2006. The SLERA approval for OU-1/OU-2 is contingent upon results of the pending OU-4 Baseline Ecological Risk Assessment.

2.2 Operable Unit 1/Operable Unit 2 (OU-1/OU-2) Residential Program

2.2.1 General

The residential program consists of residential work associated with the CD. This includes the non-time critical (NTC) residential activities as well as time critical residential activities associated with the Administrative Order on Consent (AOC), effective October 5, 2001.

On January 29, 2008, P/S submitted the NTC Removal Action Supplemental Sampling and Analysis Plan Addendum 3 to the EPA to incorporate the surface sampling of unsuitable properties. Verbal approval was received from the EPA in February 2008, and a formal approval is pending.

On October 27, 2008, P/S submitted the NTC Removal Action Amended Supplemental Sampling and Analysis Plan proposing, based on previous sampling results, that no additional sampling be required for residential properties not previously sampled in Zone B. On December 24, 2008, the EPA submitted comments on the NTC Removal Action Amended Supplemental Sampling and Analysis Plan. In March 2009, P/S prepared a draft response to these comments; however, the EPA deferred providing additional input pending completion of Foothills Community Partnership

(Foothills) sampling and removal activities in Zone B. On March 8, 2011, the EPA requested a revised version of the NTC Removal Action Amended Supplemental Sampling and Analysis Plan to include the additional Zone B data collected since October 2008. On April 26, 2011, P/S submitted the NTC Removal Action Amended Supplemental Sampling and Analysis Plan, Revision 1.0. The EPA approval is pending.

P/S continue to work with the City of Anniston and Calhoun County to identify properties that have either been demolished or are scheduled for demolition; however, no new information was received during this reporting period.

P/S submitted a NTC Removal Action Interim Institutional Control Program for Residential properties to the EPA on July 12, 2011, requesting approval of the program until a final program is developed following issuance of a Record of Decision (ROD). On September 14, 2011 the EPA submitted a response indicating the program adequately addresses all of EPA's concerns with regard to preventing recontamination from residual PCBs remaining on residential properties until a final cleanup and institutional control program is presented in the ROD.

A summary of the residential program is presented in Table 2.

2.2.2 Residential Surface Sampling Program

2.2.2.1 Residential Sampling Access

Access activity includes updating owner/tenant information, access request information, and/or EPA notification of non-compliance information. There were no residential properties that had access activity performed by P/S and/or access acquisition by the EPA during this reporting period.

2.2.2.2 Residential Sampling Activities

During this reporting period, P/S did not perform any composite surficial soil sampling.

2.2.3 Residential Removal Properties Program

2.2.3.1 Residential Removal Access

Access activities include updating owner/tenant information and/or access request information and notifying the EPA of owner/tenant noncompliance with access requests. There were no residential removal properties that had access activity performed by P/S and/or access acquisition by the EPA, during this reporting period.

Currently in Evaluation Areas 1 through 35, 21 residential properties and one Special Use property have surface composite samples with PCB results greater than or equal to 1 ppm that require a removal action. The description of each property's status is presented in Table 3.

Currently in Zone A, four residential properties previously sampled by the EPA and/or Foothills have surface composite samples with PCB results greater than or equal to 1 ppm and lead results less than 400 ppm and will require a removal action. The description of each property's status is presented in Table 4.

Currently in Zone B, eight residential properties previously sampled by the EPA and/or Foothills have surface composite samples with PCB results greater than or equal to 1 ppm and lead results less than 400 ppm and will require a removal action. The description of each property's status is presented in Table 5.

2.2.3.2 Residential Removal Activities

During this reporting period, P/S did not perform any surface and depth sampling or removal actions associated with residential removal properties in Evaluation Areas 1 through 35 and Zone B.

P/S continued to perform the required routine inspections of the Central Staging and Soil Management Area (CSSMA) and South Staging and Soil Management Area (SSSMA) during this reporting period. No adverse findings were noted during the inspections.

2.3 OU-1/OU-2 Non-Residential Program

The Preliminary Site Characterization Summary Report for OU-1/OU-2 was submitted to the EPA on December 18, 2007. Approval from the EPA is pending, contingent upon approval of the additional groundwater investigation work described below.

A Supplemental Report on OU-1/OU-2 Non-Residential Groundwater Investigations was submitted to the EPA on March 24, 2009. The EPA approved the proposed additional investigation activities on December 3, 2009 that consisted of the installation and sampling of three new off-site groundwater monitoring wells. All work was completed during 2010, and the final report summarizing the field activities and analytical results for the OU-1/OU-2 Second Non-Residential Groundwater Investigation was submitted to the EPA on December 10, 2010. On May 16, 2011, P/S and the EPA met to discuss the results of the OU-1/OU-2 Second Non-Residential Groundwater Investigation and determine a path forward to resolve the remaining groundwater issues for OU-1/OU-2 and OU-4. Based on the discussions from this meeting, P/S agreed to review the available soil data from OU-1/OU-2 and OU-4, including areas where interim measures consisting of caps and/or covers have been installed, to identify representative locations for installing additional groundwater monitoring wells in OU-1/OU-2 and OU-4. P/S agreed to develop a work plan that includes this evaluation and a plan for installing any additional wells believed to be necessary to complete the Remedial Investigation/Feasibility Study. On August 3, 2011, P/S submitted the Installation of Temporary Groundwater Monitoring Wells Addendum #4 – Operable Unit 1/ Operable Unit 2 Field Sampling Plan (Groundwater Work Plan) to the EPA. On September 14, 2011 the EPA submitted comments regarding the Groundwater Work Plan. P/S and the EPA agreed to meet on October 4, 2011 to discuss these comments and the potential revisions to the Groundwater Work Plan.

2.4 11th Street Ditch

During this reporting period, P/S performed the quarterly routine inspections as described in the 11th Street Ditch Operations and Maintenance Plan. No adverse findings were noted. The next quarterly inspection is scheduled for the month of December 2011.

2.5 Operable Unit 3 (OU-3)

The Operable Unit 3 Remedial Investigation Report, Revision 2.0 was submitted to the EPA on May 20, 2010, and The Operable Unit 3 Feasibility Study Report, Revision 1.0 was submitted on June 21, 2010. Approval from the EPA is pending.

In April and May 2010, P/S collected additional characterization/confirmation samples within OU-3 and performed a limited removal action as outlined in the EPA approved Work Plan for Removal Action at Area A, RI/FS Reports, Operable Unit 3, Anniston PCB Site. P/S submitted a summary of these efforts in two RI addenda reports submitted on May 20, 2010 and May 28, 2010. Approval from the EPA is pending.

The EPA issued the Proposed Remedial Action Plan (PRAP) for OU-3 identifying the Preferred Remedial Alternatives for this operable unit dated August 2010. The EPA held a public meeting on Monday, September 13, 2010 to present the PRAP and accepted public comments through October 31, 2010. On September 29, 2011, the EPA issued an interim ROD memorializing the selected cleanup actions for OU-3.

P/S completed the delineation portion of the EPA approved Removal Action Work Plan for addressing elevated levels of PCBs within OU-3 prior to conducting a Facility improvement project in June and the initial Removal Action activities the week of August 15, 2011. P/S anticipates completing the Facility improvement project in the fall of 2011, which will include confirmation sampling along the trench invert. A report documenting the Removal Action and all sampling activities will be submitted to the EPA within 30 days of completion of the project.

2.6 Operable Unit 4 (OU-4)

Revision No. 2 of the Phase 2 Field Sampling Plan for Operable Unit 4 (OU-4 Phase 2 FSP) was submitted to the EPA for approval on April 28, 2010 including the final Sediment Toxicity Testing Plan. Final EPA approval of the OU-4 Phase 2 FSP was received on April 29, 2010. All of the field investigations identified in the OU-4 Phase 2 FSP with the exception of the sediment toxicity testing program have been implemented based on EPA's prior approval of Revisions Nos. 0 and 1 to the OU-4 Phase 2 FSP.

Phase 1a of the sediment toxicity and bioaccumulation testing program conducted by the United States Geological Survey (USGS) and the United States Army Corps of Engineers (USACE) was completed in December 2010. Phase 1b of the sediment toxicity and bioaccumulation program began in mid-January 2011, and the Phase 1b bioaccumulation testing began in early February 2011. The laboratory portion of the Phase 1b sediment toxicity and bioaccumulation tests were completed in March 2011. The Phase 1b bioaccumulation tests were completed in late April 2011. All of the chemical characterization data for the sediment samples used during Phase 1a and Phase 1b of the sediment toxicity and bioaccumulation testing program have been reported. The sediment toxicity laboratories are projecting completion of a draft report presenting the sediment toxicity and bioaccumulation data in late December 2011.

The OU-4 Phase 3 FSP was submitted to the EPA on October 15, 2010 and approved by the EPA on February 23, 2011. The floodplain soil sampling portion of the work was completed the first week in August 2011. A preliminary review of this floodplain soil data indicated that several areas still needed additional bounding samples to complete the delineation. On September 13, 2011 P/S submitted the OU-4 Phase 3 Field Sampling Plan – Addendum No. 1 to complete this delineation. The EPA approved this addendum on September 19, 2011, and the additional samples were collected the week of September 26, 2011. The floodplain soil data from both the August 2011 and September 2011 sampling efforts will be submitted to the EPA after the validation process is completed.

The process of obtaining property access for the OU-4 Phase 3 FSP evaluation of residential property use was initiated during the March 2011 reporting period and is ongoing. The residential use evaluation was performed during the week of September 26, 2011. P/S will submit an OU-4 Residential sampling plan documenting the residential use evaluation and the residential portions of the properties to be sampled in November 2011.

2.7 Interim Measures

On September 29, 2010, P/S submitted a Scope of Work to the EPA describing proposed support activities for the Alabama Department of Transportation (ALDOT) Interstate 20 (I-20) Bridge Expansion Project over Snow Creek. The EPA approved the Work Plan on October 1, 2010. This work, which includes excavation and capping of areas affected by ALDOT's proposed

bridge replacement and widening of I-20 over Snow Creek, began in early November 2010 and is expected to continue through 2013. On April 19, 2011, P/S submitted the Interstate 20 Bridge Expansion Support Work Plan Addendum No. 1 for the jack and bore installation of two casings beneath the I-20 bridge expansion area for the Oxford Water Works and Sewer Board. The EPA approved the work plan addendum on April 27, 2011. Installation of both casings was completed on June 24, 2011. A report summarizing these activities will be submitted to the EPA within sixty days of completion of construction and waste disposal.

2.8 Technical Assistance Plan Grant (TAPG)

The Technical Advisor (TA), Mr. Bertrand Thomas, P.G., with the assistance of Mr. Jerel Harris, continues to review Site-related documents and convey information from these documents to the Community Advisory Group (CAG) and the community. Mr. Thomas' reports are posted on the West Anniston Foundation's web site.

On September 22, 2011 the West Anniston Foundation sponsored a community educational forum on Institutional Controls for the Anniston PCB Site presented by Ms. Pamela Scully, the USEPA Remedial Project Manager. The meeting was facilitated by the TA.

2.9 Community Advisory Group (CAG)

The regularly-scheduled CAG meeting scheduled for September 19, 2011 was cancelled and rescheduled for October 17, 2011.

2.10 Anniston Community Education Foundation (ACEF)

The ACEF continues to collaborate with community leaders, parents, educational foundations, religious entities, public schools and other civic organizations to assist in the process of improving the quality of education for children in the community.

3.0 WORK SCHEDULED

During the months of October and November 2011, the following work elements are anticipated:

- Obtain and/or process access for performing residential sampling activities according to the Supplemental Sampling and Analysis Plan (SSAP) and the Addendum to the NTC Removal Action Work Plans for the Site;
- Perform surface, depth, indoor dust and/or crawl space sampling of residential properties as access is provided (as necessary);
- Address action items identified by P/S, the EPA and/or the property owner/tenant for completed removal response properties (as necessary);
- Prepare the OU-1/OU-2 Residential Completion Report;
- Perform CSSMA inspection and maintenance requirements in accordance with the approved CSSMA Operating and Closure Plan;
- Perform SSSMA inspection and maintenance requirements in accordance with the approved SSSMA Operating and Closure Plan and the Interim Operations and Maintenance Plan;
- Prepare the SSSMA Closure Report Addendum;
- Convene a meeting to discuss the EPA comments to the Groundwater Work Plan for OU-1/OU-2 and OU-4;
- Implement the OU-3 Removal Action Work Plan for the Facility improvement project;
- Evaluate data generated under the sediment toxicity and bioaccumulation testing program;
- Schedule a status update meeting with the EPA human health risk assessment team;
- Prepare a comprehensive COPC evaluation table for OU-1/OU-2 and OU-4.
- Meet with the EPA ecological risk assessment team to discuss exposure point concentrations (EPCs), exposure units (EUs), and bioaccumulation factors for the baseline ecological risk assessment (BERA);
- Prepare the OU-4 Residential sampling plan in accordance with the OU-4 Phase 3 FSP;
- Prepare and submit a report summarizing the activities completed for the I-20 Bridge Expansion Support Work Plan Addendum (casing installation for Oxford Water Works and Sewer Board);

- Respond to EPA comments, as necessary, on deliverables submitted to the EPA for approval;
- Continue to hold ACEF board meetings; and
- Continue regularly scheduled CAG meetings.

Tables

TABLE 1
PARTIAL CONSENT DECREE SUBMITTAL SCHEDULE
ANNISTON PCB SITE
Anniston, Alabama

Administrative Issues

Reports

Screening Level Ecological Risk Assessment (SLERA) for Operable Units 1, 2, and 3 of the Anniston PCB Site ⁽¹⁾	Submitted to EPA Partial Approval Granted	January 9, 2006 (dated December 23, 2005) November 8, 2007
Central Staging and Soil Management Area (Former Miller Property) Final Closure Report ⁽²⁾	Submitted to EPA Approval Pending	July 11, 2006
Temporary Staging and Loading Area Completion Report ⁽²⁾	Submitted to EPA Approval Pending	January 11, 2007
NTC Removal Action - Interim Institutional Control Program	Submitted to EPA Approval Received	July 12, 2011 September 14, 2011
Preliminary Site Characterization Summary Report for OU-1/OU-2 ⁽³⁾	Submitted to EPA Approval Pending	December 18, 2007
Remedial Investigation Addendum - Area A Removal Action, Remedial Investigation and Feasibility Study for Operable Unit-3	Submitted to EPA Approval Pending	May 20, 2010
Remedial Investigation Addendum - South Landfill Cap Assessment and West End Landfill Confirmation Sampling, Remedial Investigation and Feasibility Study for Operable Unit-3	Submitted to EPA Approval Pending	May 28, 2010
Report on Remedial Investigation for Operable Unit 3 Rev 2.0	Submitted to EPA Approval Pending	May 20, 2010
Operable Unit 3 Feasibility Study Report Rev 1.0	Submitted to EPA Approval Pending	June 21, 2010
OU-4 Sediment Stability Technical Memorandum	Submitted to EPA Approval Pending	June 30, 2010
August 2011 Progress Report	Submitted to EPA	September 9, 2011

Work Plans

NTC Removal Action Supplemental Sampling and Analysis Plan Addendum 3	Submitted to EPA Approval Pending	January 29, 2008
NTC Removal Action Amended Supplemental Sampling and Analysis Plan, Rev. 1.0	Submitted to EPA Approval Pending	April 26, 2011
Installation of Temporary Monitoring Wells Addendum #4 - Operable Unit 1/ Operable Unit 2, Field Sampling Plan, Anniston PCB Site	Submitted to EPA Comments Received	August 3, 2011 September 14, 2011
OU-4 Phase 3 Field Sampling Plan - Addendum No. 1, Anniston PCB Site	Submitted to EPA Approval Received	September 13, 2011 September 19, 2011

Notes:

- ⁽¹⁾ The approval for OU-1/OU-2 is contingent upon the results of the OU-4 Baseline Ecological Risk Assessment.
⁽²⁾ The approval is pending the completion of the Remedial Investigation/Feasibility Study process for OU-1/OU-2.
⁽³⁾ The approval is pending the completion of the Human Health Risk Assessment and the additional groundwater investigation.

TABLE 2

**RESIDENTIAL PROGRAM SUMMARY
ANNISTON PCB SITE**

Anniston, Alabama

Residential Surface Sampling Program (Evaluation Areas 1-35)⁽¹⁾	September 2011
No. of properties where access has been requested to surface sample	0
No. of properties where total access has been granted to surface sample	0
No. of properties surface sampled	0
No. of properties where validated analytical results were received	0
No. of properties with validated PCB surface results \geq 1 ppm	0
Total no. of properties with PCB surface results \geq 1 ppm⁽²⁾	21
Total no. of properties with PCB surface results < 1 ppm	1229

Residential Removal Action Program (Evaluation Areas 1-35)⁽¹⁾	September 2011
No. of properties where access has been requested for removal action activities	0
No. of properties where total access has been granted for removal action activities	0
No. of properties where depth, dust, crawlspace, and/or confirmatory samples were collected	0
No. of properties where validated analytical results were received	0
No. of properties where removal actions have been completed	0
No. of properties where removal actions are in progress	0
Total no. of removal action properties Unsuitable for Removal	26
Total no. of removal action properties completed by Solutia (as part of AOC and CD)⁽³⁾	363
Total no. of > 1 ppm PCBs removal action properties completed by EPA (confirmed)	7

Residential Surface Sampling Program (Special Use Properties - Evaluation Areas 1-35)	September 2011
No. of properties where access has been requested to surface sample	0
No. of properties where total access has been granted to surface sample	0
No. of properties surface sampled	0
No. of properties where validated analytical results were received	0
No. of properties with validated PCB surface results \geq 1 ppm in High Activity Areas	0
Total no. of properties with PCB surface results \geq 1 ppm in High Activity Areas	1
Total no. of properties with PCB surface results < 1 ppm in High Activity Areas	24

Residential Removal Action Program (Special Use Properties - Evaluation Areas 1-35)	September 2011
No. of properties where access has been requested for removal action activities	0
No. of properties where total access has been granted for removal action activities	0
No. of properties where depth, and/or confirmatory samples were collected	0
No. of properties where validated analytical results were received	0
No. of properties where removal actions have been completed	0
No. of properties where removal actions are in progress	0
Total no. of removal action properties completed by Solutia (as part of AOC and CD)	7

TABLE 2

**RESIDENTIAL PROGRAM SUMMARY
ANNISTON PCB SITE
Anniston, Alabama**

Residential Removal Action Program (Lead Site AOC Zone A)	September 2011
No. of properties where access has been requested for removal action activities	0
No. of properties where total access has been granted for removal action activities	0
No. of properties where depth, dust, crawlspace, and/or confirmatory samples were collected	0
No. of properties where validated analytical results were received	0
No. of properties transferred from the Foothills Community Partnership and/or EPA	0
No. of properties where removal actions have been completed	0
No. of properties where removal actions are in progress	0
Total no. of properties with PCB surface results < 1 ppm sampled by Solutia and/or EPA	440
Total no. of properties with PCB surface results ≥ 1 ppm and Lead <400 ppm	4
Total no. of Special Use properties with PCB surface results ≥ 1 ppm and Lead <400 ppm in High Activity Areas	0
Total no. of removal action properties completed by Solutia (as part of AOC and CD)	76
Total no. of removal action properties Unsuitable for Removal	3

Residential Removal Action Program (Lead Site AOC Zone B)	September 2011
No. of properties where access has been requested for removal action activities	0
No. of properties where total access has been granted for removal action activities	0
No. of properties where depth, dust, crawlspace, and/or confirmatory samples were collected	0
No. of properties where validated analytical results were received	0
No. of properties transferred from the Foothills Community Partnership and/or EPA	0
No. of properties where removal actions have been completed	0
No. of properties where removal actions are in progress	0
Total no. of properties with PCB surface results < 1 ppm sampled by Solutia and/or EPA	525
Total no. of properties with PCB surface results ≥ 1 ppm and Lead <400 ppm	8
Total no. of Special Use properties with PCB surface results ≥ 1 ppm and Lead <400 ppm in High Activity Areas	0
Total no. of removal action properties completed by Solutia (as part of AOC and CD)	108
Total no. of removal action properties Unsuitable for Removal	6

Notes:

⁽¹⁾ Evaluation Areas 1 through 34 also represents the Lead Site AOC Zones C and D.

⁽²⁾ Includes properties surface sampled by EPA. Does not include completed removal properties or EPA Lead Site Appendix 6 properties.

⁽³⁾ This total includes 3 Appendix 6 properties within Evaluations Areas 1-35 where removals were completed by Solutia.

TABLE 3

**PROPERTY STATUS FOR PROPERTIES WITH GREATER THAN 1 PPM PCBs RESULTS FOR SURFACE COMPOSITE
SAMPLES IN EVALUATION AREAS 1-35
ANNISTON PCB SITE
Anniston, Alabama**

ADDRESS	EVALUATION AREA	GIS PARCEL ID	PROPERTY STATUS
Residential Program			
1010 Pipe Street	16	1853	Non-Responsive
918 McDaniel Avenue	11	2217	Non-Responsive
2414 W Jefferson Street	13	3395	Non-Responsive
807 Bancroft Avenue	34	2443	Non-Responsive
510 Legrande Street	13	3070	On Hold
Ashley Street (11-22-01-12-03-1-36)	13	3109	On Hold
631 Roxie Avenue	9	7717	Owner Declined Access During Removal Initiation
2106 W. 10th Street	15	2128	Owner Declined Removal Access
608 Zinn Pkwy Drive	11	2755	Owner Declined Removal Access
916 McDaniel Avenue	11	2254	Owner Declined Removal Access
1627 W. 13th Street	21	1061	Owner Declined Removal Access
1204 Ferron Street	18	1372	Owner Not Found
Duncan Avenue (11-22-01-01-04-2-77) ⁽¹⁾	21	973	Owner Not Found
402 Hunter Street	31	3542	Owner Not Found
509 W. 13th Street	24	1136	Owner Not Found
716 Montrose Avenue ⁽²⁾	11	2500	Owner Not Found
2311 Jefferson Street ⁽¹⁾⁽²⁾	13	3318	Removal Package Being Prepared
1100 Hunter Street ⁽¹⁾	33	1636	Removal Package Being Prepared
2405 Jefferson Street ⁽²⁾	13	3315	Removal Package Being Prepared
1024 W. 15th Street	22	609	Removal Package Being Prepared
1207 Crawford Avenue	19	1308	Removal Package Being Prepared
Special Use Program			
W. 10th Street (11-22-01-12-01-3-1)	11	2113	Removal Package Being Prepared

Notes:

⁽¹⁾ Portions of property are no longer unsuitable for removal⁽²⁾ Property requires additional removal at the site of the former structure

TABLE 4

**PROPERTY STATUS FOR RESIDENTIAL PROPERTIES WITH GREATER THAN 1 PPM PCBs AND LESS THAN 400 PPM LEAD
RESULTS FOR SURFACE COMPOSITE SAMPLES IN ZONE A
ANNISTON PCB SITE
Anniston, Alabama**

ADDRESS	GIS PARCEL ID	PROPERTY STATUS	IDENTIFIED BY
Residential Program			
124 W. 18th Street	207123	Owner Declined Access During Removal Initiation	EPA
2331 W. 13th Street	1099	Owner Declined Removal Access	Foothills Community Partnership
0 Golden Springs Road	533058	Owner Declined Removal Access	Foothills Community Partnership
Marshall Street (11-22-01-11-6-3)	2532	Removal Package Being Prepared	Foothills Community Partnership

TABLE 5

**PROPERTY STATUS FOR RESIDENTIAL PROPERTIES WITH GREATER THAN 1 PPM PCBs AND LESS THAN 400 PPM LEAD
RESULTS FOR SURFACE COMPOSITE SAMPLES IN ZONE B
ANNISTON PCB SITE
Anniston, Alabama**

ADDRESS	GIS PARCEL ID	PROPERTY STATUS	IDENTIFIED BY
Residential Program			
318 Glen Addie Avenue	3567	Non-Responsive	Foothills Community Partnership
511 Cheryl Drive	212735	Owner Declined Removal Access	Foothills Community Partnership
3002 Jefferson Street	3410	Owner Declined Removal Access	Foothills Community Partnership
2705 Wilmer Avenue	204090	Removal Access In Progress	Foothills Community Partnership
861 Old Coldwater Road	213610	Removal Package Being Prepared	Foothills Community Partnership
2540 Wilmer Avenue	204152	Removal Package Being Prepared	Foothills Community Partnership
2403 Wilmer Avenue	204126	Removal Package Being Prepared	Foothills Community Partnership
605 S. Marshall Street	5039	Removal Package Being Prepared	Foothills Community Partnership